
Interim Data Center Strategy Implementation Update

The Current Data Center Environment

The State currently uses a primary data center and numerous departmental/divisional data centers to meet its data center needs





Tier 3- High

Tier 4- Very High




<500 sq ft

<200 sq ft

Why Does the State Need a New Data Center Strategy?

The State's critical assets are housed by aging equipment and are unprepared for a natural or man-made disaster

- Capacity: Kalanimoku lacks adequate cooling, power and power distribution capability
- Reliability: Hosted in aging equipment with minimal disaster recovery capabilities
- Security: Inadequate security to prevent a breach
- Departmental/Divisional computer rooms provide only enough capacity for their group and cannot support critical systems
- Other data centers are in disaster-prone locations and do not have enough space to provide for the State's data center needs










Long-Term Strategy - Build Tier 3 State Data Center


The State will have a primary data center on Oahu that house 70%+ of its data, a disaster recovery facility and partner with neighboring island to house a few additional assets







Where do we go in the short term (6-18 months)



The tactical moves provide some capacity and disaster recovery capabilities, affording minor risk mitigation until the permanent strategy can be implemented

- Contracting with the two island co-location facilities to provide overflow capacity in light of future system needs
- Refurbishing Maui Research Technology Center to use for rudimentary disaster recovery limited space
- Enhance network connectivity with co-location providers and MRTC





In Progress Step 1 Step 2 "Build Cloud "Basic Redundancy Infrastructure" and Capacity"

Build virtualized/GPC infrastructure to prepare for migration of Windows X86 and Linux workloads

Conduct pilot migration to virtualized environment GPC/Virtual environment fail-over on Maui established Core network node at Hemmeter moved to Co-Lo

Overflow data center capacity available

> Overflow data center space available for new applications and servers

Core Network node redundancy

Step 3	Step 4	Step 5	Step 6
"Basic DR Functions"	"Virtualize Servers"	"MF DR and Advanced Cloud	"KB Stabilized"

- Critical KB systems data replicated "data vaults"
- ✓ Program to virtualize KB and department servers launched
 - **GPC** infrastructure constructed
- √ 40-50 existing KB servers virtualized
- √ Some GPC processing shifted to Co-Location Provider
- √ 40-50 existing KB servers virtualized
- ✓ GPC moved from KB to Co-Location Provider
- √ Self-service provisioning for noncritical workloads
- √ Backup Mainframe established at Co-**Location Provider**

- √ 40-50 existing KB servers virtualized
- ✓ Enterprise Unix systems moved to Co-Location Provider
- KB Deferred Maint. Addressed
- ✓ KB limited to Mainframe and Print Center.

Virtualization relieves pressure on KB

Ready to begin Dept. DC consolidation

Ready for full scale dept DC consolidations

Ready for new enterprise systems

Critical system data in data vault at Co-Location Provider

Servers move to reliable private cloud

KB Deferred Maintenance Complete

Backup Mainframe







A Core Component of the Data Center Strategy – the Government Private Cloud Project

Vision

To provide the State of Hawaii with a common platform for Datacenter Consolidation,
Shared/Self Service, and Private Cloud that will lower the cost of IT, increase the level of service to departments and reduce complexity

Objectives

Reduce Costs

Reduce hardware and operating costs by increasing current virtualization levels, reducing DC footprints, closing DC's and automating manual tasks

2

Reduce Risk

Use the private cloud services to reduce outage and disaster risk by deploying an infrastructure where Disaster Recovery are built-in

3

Increase Service

Remove the complexities of managing IT and transform it into a turn-key utility where ondemand services can be provided to departments

Foundational Elements **Technology** (Network, Hardware, Virtualization, Automation)

Process (Incident/Problem, Change, Chargeback, Service Levels)

People (Collaboration, Outreach, Shared Ownership with Departments)





Accomplishments & What's Next

COMPLETED:

- Formal kickoff of Government Private Cloud Project on January 8th
- Developed a GPC project plan and began departmental outreach
- Established lease with DR Fortress for overflow data center capacity
- Developed draft of Government Private Cloud initial service offerings
- Stood up Production VM for Public Safety Department's Crime Victim's Compensation Case Management System

PLANNED:

- ☐ Migration from legacy infrastructure increase reliability, security and capacity
- Establish network connectivity between Kalanimoku and Co-Location Facilities
- Conduct GPC information sessions for departments
- Work with departments to understand high priority needs and plan migration to GPC





Questions?

Email us: oimt.cloud@hawaii.gov



